COMPLETION REPORT

1.	NAME OF WORK	:	Construction of RCC drain and CC road 3rd Main and Other roads at Ravindra Nagara in Mallasandra, in Ward No.13, Shettyhalli Sub Division
2.	Sanctioned Estimate No. & Date	:	CE/DZ/AA/25/2017-18, Date:12.06.2017. EE/DD/TS/64/2017-18, Date:12.06.2017.
3.	Head of account which is chargeable	:	P-3176
4.	Entrustment order No. & DT	:	EE/PD/DZ/WO/101/17-18, Dated:13.06.2017.
5.	Name of Contractor	:	KRIDL.
6.	a. Time stipulated for completion of work	:	~~KRIDL~~ 90 days
	b. Delay in execution of work	:	
7.	Measurement recorded in	:	M.B No: 577/2017-18 Page No. 57610 to 57616. Dt 02/08/17
8.	Check measurement of the Asst. Exe. Eng. / Exe. Eng., On	:	M.B No. 577/2017-18 Page No. 57610 to 57616. Dt 02/08/17
9.	Name of the office / official Incharge of the work	:	
10.	a) Asst. Eng/Junior Eng. b) Asst. Exe. Engineer	:	Sri. Dayananda. Sri. Jayalingappa.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
₹ 50.00 lakh	₹ 49.42 lakh	—	22,493 Rupees 0.58 Lakh

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73